

MAHONING COUNTY

Harman

STRUCTURE

Springfield 4 Twp.

Located 3100 feet North of Road C.H. 207 Pine Lake Rd. #20 Structure No.

Length 24' Size 20" Material RCP Distance from C.L. 10' Lt. 10' Rt. Headwalls Stone Inlet

Skew Straight Lt. Rt. Side forward 6" Field Book Date

Depth of fill over top 6" Direction of Flow East

Drainage Area

REMARKS: Field Info. Alignment Straight. Structure was extended to 24 feet in 1961.

REPAIRS

YEAR	DESCRIPTION
1945	12" corrugated iron pipe was replaced with 16' x 14" CIP 3/8
1961	Extended 4' x 24" RCP