MAHONING COUNTY

STRUCTURE

POLAND Twp.

Located 4318' feet East of ARREL Road C.H. 34 Structure No. 7

S.R. 170

Length 53 Feet | Size 4' Span | Material RC Box

Distance from C.L. 35' Lt. 18' Rt.

Headwalls Reinf. Conc.

Skew Lt. ☐ Rt. ☐ Side forward

Field Book 263 Date

Depth of fill over top 48 Inches

Direction of Flow South

Drainage Area 130 ACRES H = 78' L = 3600' S = 114 FT/MI

REMARKS:



REPAIRS

YEAR	DESCRIPTION
Dec.-1984	Extended upstream length with 20 feet of 42"x 29" Arch C.M.P. (16 ga.Plain), and added fill to shoulders on upstream Side.