MAHONING COUNTY

STRUCTURE

Smith Twp.

Bandy Road C.H. 17 Structure No. 22

Located 1200' feet north of Best Rd. No.70

Width of Right of Way 60 feet 1832 Road Record Vol. TR-A Pg. 110

Date Constructed Contractor Field Bk. 326A

Design Loading Direction of Flow East

Drainage Area 235 ACRES H = 40' L = 4900 S = 43 ft/mi

Type of Structure Single Span Reinforced Concrete

Span 10' 2" Skew 0 Deg. Lt. Rt. forward

Width of Roadway 16' Total Width 19' 6"

Composition of Deck Reinforced Concrete

Width of Approach Pavement Height from Flow Line to Roadway 3' 10"

Alignment with Pavement Straight Alignment with Right of Way

Type of Abutment Concrete | Type of Pier

Type of Soil Clay

4-9-74