MAHONING COUNTY **STRUCTURE** JACKSON Twp.

BLOTT Road C.H. 160 Structure No. 1

Located 535 feet East of Baileys Road No. 65

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. 482

Design Loading ..... Direction of Flow South

Drainage Area 1160 ACRES H=90' L=7000' S=68 ft/mi

6-8-71 BRIDGE EXTENDED @ BOTH ENDS

Type of Structure Single Span Reinforced Concrete

Span 11 Feet Skew 0 Deg Lt. ..... Rt. ..... forward

Width of Roadway 15 Ft. 4 In. Total Width 19 Feet

Composition of Deck Reinforced Concrete

Width of Approach Pavement ..... Height from Flow Line to Roadway 6 Ft 6 In

Alignment with Pavement Straight Alignment with Right of Way .....

Type of Abutment Cut Stone | Type of Pier .....

Type of Soil Clay

Replacement anticipated in 1971.

DAMC