MAHONING COUNTY

STRUCTURE

SMITH Twp.

CALLA ROAD Road C.H. 30 Structure No. 5

Located 3704 feet EAST of STATE ROUTE NO. 14

Length 50' Size 72"x44" Material 8 Ga.C.M.P.A. Distance from C.L. 25' Lt. 25' Rt.

Headwalls STONE

Skew 0° Lt. ☐ Rt. ☐ Side forward Field Book 45 Date 1966

Depth of fill over top 18" Direction of Flow NORTH

Drainage Area 380 ACRES H=90' L=6800' S=70 ft/mi

REMARKS: PREVIOUS STRUCTURE-- STEEL BEAM & WOOD BRIDGE 1 SPAN @ 12

REPAIRS

YEAR	DESCRIPTION
1967	BUILT