MAHONING COUNTY

STRUCTURE

POLAND Twp.

DOBBINS Road C.H. 94 Structure No. 2

Located ~~1300~~ 1265 feet East of State Road No. 170

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading H-15-33 Direction of Flow North

Drainage Area .....

Type of Structure Single Span Reinforced Concrete

Span 13 Feet Skew 0 Deg Lt. ..... Rt. ..... forward

Width of Roadway 24 Feet Total Width 28 Feet

Composition of Deck Reinforced Concrete

Width of Approach Pavement ..... Height from Flow Line to Roadway 7 Feet

Alignment with Pavement Straight Alignment with Right of Way .....

Type of Abutment Concrete & Stone | Type of Pier .....

Type of Soil Clay

Bridge was ext. @ both ends. Approx. 14' South & 4' North.
Abut. are 2' thick. Reinf. conc. back 12" April 9, 1971