MAHONING COUNTY

STRUCTURE

MILTON Twp.

DUCK CREEK Road C.H. 53 Structure No. 56

Located 1667 feet NORTH of S.R. #18

Length	Size	Material
33'	30"	RCP

Distance from C.L. 17' Lt. 16' Rt.

Headwalls NONE

Skew NONE Lt. ☐ Rt. ☐ Side forward

Field Book 199 Date

Depth of fill over top 12"

Direction of Flow WEST

Drainage Area 104 Acres Q_{10} = 35

REMARKS: MAH-80S 3.08 Plans show this Culvert to be replaced with 62 ft of 38"x24" Cl. G-1 Pipe. M6.7(a) Inlet EL. = 1048.55 Outlet EL. 1048.10

REPAIRS

YEAR	DESCRIPTION