MAHONING COUNTY

STRUCTURE

Springfield Twp.

Felger 8-T. Road C.H. 233 Structure No. 2

Located 2610 feet N.E. of S.R. 630

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading Load Limit 8 ton (2/63) Direction of Flow East

Drainage Area .....

MEMO:— MAKE NEW CARD LINE #500

CHANGED TO (2) 7 DIA. GALV CULVERT PIPES (APRIL 1984)

55FT LONG

Type of Structure Single span steel beam

Span 11 Feet Skew ..... Lt. ..... Rt. ..... forward

Width of Roadway 18' Total Width 18'

Composition of Deck Wood

Width of Approach Pavement ..... Height from Flow Line to Roadway 6 Feet

Alignment with Pavement ..... Alignment with Right of Way .....

Type of Abutment stone | Type of Pier .....

Type of Soil Clay

Should the road be improved the bridge must be replaced with a twin C.M.P. Arch G.M.C.

COUNTY FORCES CHANGED TO CULVERTS 1984

APPROX DATE BUILT 1930 - 1940