MAHONING COUNTY

STRUCTURE

Beaver Twp.

Garfield Road C.H. 8 Structure No. 32A

Located 1130 feet East of S.R. 164

Length	Size	Material
26'6"	8"	VSP

Distance from C.L. 12'6" Lt. 13' Rt.

Headwalls Loose Stone RT. & LT

Skew 15° Lt. ☒ Rt. ☐ Side forward

Field Book Date

Depth of fill over top 2'1"

Direction of Flow South West

Drainage Area

REMARKS:

REPAIRS

YEAR	DESCRIPTION
1973	Poor
1986	NEW INSTALLATION OF 40' OF 15" C.M.P.