MAHONING COUNTY

STRUCTURE

Springfield Twp.

Harmon 8-T. Road C.H. 207 Structure No. 1

Located 500 feet north of Pine Lake

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading ..... Direction of Flow East

Drainage Area 2355 Acres = 3.68 Sq Miles - Use Twin 103"x71" CMP Arches

Load Limit 8 ton (2-7-63) DRAWN UP - NEED R/W

Type of Structure Single Span Steel Beam Girder

Span 23' Skew ..... Lt. ..... Rt. ..... forward

Width of Roadway 15' Total Width 16'

Composition of Deck Wood on Steel, Stone Abutment

Width of Approach Pavement ..... Height from Flow Line to Roadway .....

Alignment with Pavement ..... Alignment with Right of Way .....

Type of Abutment Stone | Type of Pier .....

Type of Soil 12-12-67 This bridge doesnot meet County Highway requirements. A steel beam bridge is recommended. and Road widening necessary