MAHONING COUNTY

STRUCTURE

BOARDMAN Twp.

HITCHCOCK Road C.H. 133 Structure No. 1A

Located 1425' feet North of Western Reserve Road No. 32

Length 92' Size 42" Material CMP Distance from C.L. 36' Lt. 56' Rt.

Headwalls

Skew 12° Lt. ☐ Rt. ☒ Side forward Field Book Date

Depth of fill over top 42" Approx. Direction of Flow West

Drainage Area

REMARKS: This is a new culvert-1984 with 12" tie-in East ditch

REPAIRS

YEAR	DESCRIPTION
2005	Replaced All pipe w/ 71"x47" 10ga Aluminized Pipe w/ Endwall, 115 LF