MAHONING COUNTY

STRUCTURE

AUSTINTOWN Twp.

KIRK Road C.H. 146 Structure No. 29

Located 4290' feet EAST of TURNER RD.

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading ..... Direction of Flow .....

Drainage Area 850 ACRES

H = 90' L = 5140' S = 92 ft/mi

REPLACED WITH (2) 95" x 67" TWIN CMP TYPE ARCH 1970

Type of Structure CONCRETE SLAB

Span 14' Skew 0° Lt. ..... Rt. ..... forward

Width of Roadway 18' Total Width 22'9"

Composition of Deck .....

Width of Approach Pavement ..... Height from Flow Line to Roadway .....

Alignment with Pavement ..... Alignment with Right of Way .....

Type of Abutment STONE & CONC GRAV & REINF.

Type of Pier .....

Type of Soil .....