STRUCTURE

MAHONING COUNTY ..... BEAVER ..... Twp.

5-T KNOPP ..... Road C.H. 46 ..... Structure No. 2

Located 1600 ..... feet East ..... of Green Beaver N & S No. 107

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading ..... Direction of Flow South

Drainage Area 3456 Acres H = 180' L = 10500' S = 91 ft/mi

Proposed 4 - 95" X 67" Conc.

REMOVED

Type of Structure Single Span Steel Beam

Span 19 Feet ..... Skew 0 Deg. Lt. ..... Rt. ..... forward

Width of Roadway 15 Feet 7 Inches Total Width 16 Feet

Composition of Deck Wood

Width of Approach Pavement ..... Height from Flow Line to Roadway .....

Alignment with Pavement Straight ..... Alignment with Right of Way ..... SKEW

Type of Abutment Stone ..... Type of Pier .....

Type of Soil Rock and Sand

Cleaned ditches May 1969

Requires new structure 11-27-67

Load Limit - 5 Tons Gross

Large hole repaired in deck 1-2-73

MEMO

REPLACED IN 1986 WITH 3 SIDED BOX BEAM

(FOK) DWGS. ON FILE