MAHONING COUNTY

# STRUCTURE

SMITH Twp.

LAKE PARK Road C.H. 268 Structure No. 4

Located 250 feet EAST of OYSTER ROAD NO. 11

| Length | Size | Material | Distance from C.L. | Lt. | Rt. |
|---|---|---|---|---|---|
| 36' | 9' x 3' | CONCRETE BOX | 20' | 16' | |

Headwalls CONCRETE

Skew 0° Lt. ☐ Rt. ☐ Side forward

Field Book Date

Depth of fill over top 8"

Direction of Flow NORTH

Drainage Area 960 ACRES H: 210' L= 11900' S= 93 ft/mi

REMARKS: Replaced with 2 rows of 48" C.M.P. 7-25-69

## REPAIRS

| YEAR | DESCRIPTION |
|---|---|
| 11-27-67 | JAMES BERCH said-requires new structure. |
| 12-18-67 | JOE K. Inspector said-requires conc. fill under abut. due to erosion. Must be replaced with twin C.M.P.A. |
| 1-12-68 | Inspected by G.M.C. |
| 9-5-68 | Craft & Bishop said-erosion under settling roadway requires new structure. Reported by James Berch. |
| 10-5-73 | Craft inspects erosion and inlet end of twin pipe requires attention immediately to prevent added erosion |