MAHONING COUNTY

STRUCTURE

SMITH Twp.

LEXINGTON Road C.H. 24 Structure No. 2

Located 700 feet East of Oyster Road No. 11

Length	Size	Material
46'	48"	C.M.P.

Distance from C.L. Lt. Rt.

Headwalls Concrete saddle walls

Skew 0° Lt. ☐ Rt. ☐ Side forward

Field Book Date

Depth of fill over top

Direction of Flow South

Drainage Area

REMARKS:

REPAIRS

YEAR	DESCRIPTION
1972	Replaced Single Span Steel Beam Bridge with 48"x46' C.M.P. & Concrete saddle walls Lt.& Rt.