MAHONING COUNTY

STRUCTURE

JACKSON Twp.

LIPKEY Road C.H. 91 Structure No. 19

Located 4300 feet North of New Road No. 162

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading ..... Direction of Flow East

Drainage Area 700 ACRES H = 120' L = 7600' S = 83 ft/mi

Type of Structure Single Span Reinforced Concrete

Span 13 Feet 10 Inches Skew 0 Deg Lt. ..... Rt. ..... forward

Width of Roadway 24 Feet Total Width 28 Feet

Composition of Deck Reinforced Concrete

Width of Approach Pavement ..... Height from Flow Line to Roadway 4 Ft 6 In.

Alignment with Pavement Straight Alignment with Right of Way .....

Type of Abutment Concrete | Type of Pier .....

Type of Soil Clay