MAHONING COUNTY

STRUCTURE

AUSTINTOWN Twp.

MERIDIAN Road C.H. 117 Structure No. 36

Located 6065 feet North of State Road No. 62

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading H-15 Direction of Flow East

Drainage Area .....

Type of Structure Single Span Reinforced Concrete

Span 18 Feet Skew 0 Deg Lt. ..... Rt. ..... forward

Width of Roadway 34 Feet 2 Inches Total Width 36 Feet 6 Inches

Composition of Deck Reinforced Concrete

Width of Approach Pavement ..... Height from Flow Line to Roadway 13 Feet

Alignment with Pavement Straight Alignment with Right of Way .....

Type of Abutment Concrete | Type of Pier .....

Type of Soil Clay

Request for pipe attached to structure (Contractor Ted Conway)

11-16-67 will submit plans GRC