MAHONING COUNTY

STRUCTURE

GOSHEN Twp.

SEACRIST Road C.H. 45 Structure No. 14

Located 1002 feet NORHT of S.R. 165 South Range Road

Length	Size	Material	Distance from C.L.	
60'	42"	RCP	30' Lt.	30' Rt.

Headwalls

Skew 10 Degrees Lt. ☐ Rt. ☐ Side forward

Field Book 129, 284, 330

Depth of fill over top 5'

Direction of Flow WEST

Drainage Area 320 ACRES H = 130' L = 4500' S = 153 ft/mi

REMARKS:

REPAIRS

YEAR	DESCRIPTION
2005	72" ϕ Aluminized Pipe w/ Endwalls