MAHONING COUNTY

STRUCTURE

Goshen Twp.

Seacrist Rd Road C.H. 95 Structure No. 27

Located 1450 feet N. of Calla

Length 52'-7" Size 12'X6' Material Conc. Box

Distance from C.L. 30'-3" Lt. 22'-4" Rt.

Headwalls Concrete

Skew 18° Lt. ☑ Rt. ☐ Side forward

Field Book 508 Date

Depth of fill over top 2'-3"

Direction of Flow West @ 1%

Drainage Area 653 Acres

REMARKS: This concrete box replaced a steel beam, wood & stone bridge

REPAIRS

YEAR	DESCRIPTION
8-23-63	Built