MAHONING COUNTY

STRUCTURE

SPRINGFIELD Twp.

8-T. UNITY Road C.H. 175 Structure No. 19

Located 900 ~~3000~~ feet South of S.R. 170

N 4 Calla Rd.

Width of Right of Way ..... feet ..... Road Record Vol. 561 Pg. .....

Date Constructed ..... Contractor ..... Field Bk. .....

Design Loading 8 Tons Gross Direction of Flow West

Drainage Area 980 ACRES H=153' L=9000' S=90 ft/mi

Type of Structure Steel Beam Bridge Single Span

Span 11 Feet 6 Inches Skew 0 Deg Lt. ..... Rt. ..... forward

Width of Roadway 16 Feet Total Width 16 Feet 6 Inches

Composition of Deck Wood

Width of Approach Pavement ..... Height from Flow Line to Roadway 6 Feet

Alignment with Pavement Straight Alignment with Right of Way .....

Type of Abutment Stone | Type of Pier .....

Type of Soil Clay

To be replaced with Twin 38' of 73"x55" CMPA 14 Ga. 1"x3"
2.33 ft Corr. over pipe, stone Headwall.