MAHONING COUNTY

STRUCTURE

Austintown Twp.

Webb Road C.H. 192 Structure No. 6

Located 800 feet West of Four Mile Run

Width of Right of Way ..... feet ..... Road Record Vol. ..... Pg. .....

Date Constructed ..... Contractor ..... Field Bk. 29

Design Loading ..... Direction of Flow south

Drainage Area 90 ACRES

H = 83' L = 3000' S = 146 ft/mi

Type of Structure Single Span Reinforced Concrete

Span 4' Skew 10 Deg Lt. ..... Rt. ..... forward

Width of Roadway 28 Feet Total Width 46'

Composition of Deck Reinforced Concrete

Width of Approach Pavement ..... Height from Flow Line to Roadway 8'

Alignment with Pavement 10 Degrees Alignment with Right of Way .....

Type of Abutment Stone | Type of Pier .....

Type of Soil Clay