MAHONING COUNTY

STRUCTURE

Jackson Twp.

Blott Road C.H. 160 Structure No. 5

Located 35 feet West of Rosemont C.H. 67

Length	Size	Material
32'	18"	R.C.P.

Distance from C.L. 16' Lt. 16' Rt.

Headwalls Loose Stone

Skew Lt. ☐ Rt. ☐ Side forward

Field Book 482 Date 1961

Depth of fill over top 12 inches

Direction of Flow North

Drainage Area

REMARKS: Structure was constructed in 1947. This structure is proposed to be extended 4' on each side.

REPAIRS

YEAR	DESCRIPTION