MAHONING COUNTY

# STRUCTURE

Beaver Twp.

Garfield Road C.H. 8 Structure No. 33

Located 2338 feet East of S.R. 164

| Length | Size | Material | Distance from C.L. 13½' Lt. 13½' Rt. |
|---|---|---|---|
| 27' | 12" | RCP | Headwalls None |

Skew None Lt. ☐ Rt. ☐ Side forward

Field Book Date

Depth of fill over top 10"

Direction of Flow

Drainage Area

REMARKS: 1261' W. of Eureka Rd.

## REPAIRS

| YEAR | DESCRIPTION |
|---|---|
| 1973 | Fair |
| 1987 | REPLACED WITH 30' OF 15" C.M.P. |