MAHONING COUNTY

STRUCTURE

Beaver Twp.

Garfield Road C.H. 8 Structure No. 38

Located ..... feet ..... of .....

Length	Size	Material
29'	24"	RCP

Distance from C.L. 14' Lt. 15' Rt.

Headwalls None

Skew 50 Lt. ☒ Rt. ☐ Side forward

Field Book ..... Date .....

Depth of fill over top 1'2"

Direction of Flow South

Drainage Area .....

REMARKS: 1875' East of Sheeley Rd. 5831' East of Eureka RD
2000' West of S.R. 7

REPAIRS

YEAR	DESCRIPTION
1972	Good