MAHONING COUNTY

STRUCTURE

POLAND Twp.

KENNEDY Road C.H. 104 Structure No. 1

Located 400 feet EAST of STRUTHERS RD #195

Length 34' Size 36"&18" Material RCP&VSP

Distance from C.L. 20' Lt. 14' Rt.

Headwalls STONE

Skew NONE Lt. ☐ Rt. ☐ Side forward

Field Book Date

Depth of fill over top 42"

Direction of Flow NORTH

Drainage Area

REMARKS: Road Clearance - 21 Feet

REPAIRS

YEAR	DESCRIPTION
1995	Replace 40 LF - 36" HDPE w CB