MAHONING COUNTY

STRUCTURE

AUSTINTOWN Twp.

KIRK Road C.H. 146 Structure No. 36

Located 7305 feet EAST of S.R. NO. 46

Length	Size	Material	Distance from C.L.	Lt.	Rt.
32'	43"x27"	12 GA.C.M.P.A.	16'	16'	

Headwalls CATCH BASIN

Skew STRAIGHT Lt. ☐ Rt. ☐ Side forward

Field Book 552A-553A Date

Depth of fill over top 24"

Direction of Flow SOUTH

Drainage Area

HEIGHT FROM FLOW LINE TO ROAD 4'

REMARKS:

REPAIRS

YEAR	DESCRIPTION
10-68	BUILT