MAHONING COUNTY

STRUCTURE

AUSTINTOWN Twp.

LANTERMAN Road C.H. 184 Structure No. 5

Located 5436 feet East of S.R. No. 46

Length	Size	Material	Distance from C.L.	Lt.	Rt.
			Headwalls		

Skew 5° 30' Lt. X ☐ Rt. ☐ Side forward

Field Book 516 Date 1962

Depth of fill over top

Direction of Flow

Drainage Area 24 Acres Q - 36.4 CFS

REMARKS: Proposed pipe size - 43" x 27" x 64' C.M.P. Arch

REPAIRS

YEAR	DESCRIPTION