MAHONING COUNTY

STRUCTURE

AUSTINTOWN Twp.

OHLTOWN Road C.H. 105 Structure No. 11

Located 6038 feet NORTH-WEST of SILICA RD #178

Length 30' Size 18" Material RCP

Distance from C.L. 15' Lt. 15' Rt.

Headwalls STONE

Skew NONE Lt. ☐ Rt. ☐ Side forward

Field Book 9 Date

Depth of fill over top 12"

Direction of Flow WEST

Drainage Area

REMARKS:

REPAIRS

YEAR	DESCRIPTION
MARCH 14-86	RESET - EAST - END PIPE & add SLAG - PER. T. FOUTAINE