MAHONING COUNTY

STRUCTURE

GOSHEN Twp.

SEACRIST Road C.H. 45 Structure No. 17-A

Located 4239 feet NORTH of S.R. 165

Length	Size	Material
32'	12"	RCP

Distance from C.L. 16' Lt. 16' Rt.

Headwalls NONE

Skew Lt. ☐ Rt. ☐ Side forward

Field Book 129, 284 Date 1942

Depth of fill over top 3'

Direction of Flow WEST

Drainage Area

REMARKS:

REPAIRS

YEAR	DESCRIPTION
2001	Replace with 40LF of 18" Aluminized 16ga pipe