MAHONING COUNTY **STRUCTURE** GOSHEN Twp.

Located 4850 feet North of SEACRIST Road C.H. 45 S.R. 165 South Range Rd. Structure No. 18

Length	Size	Material
22 Feet	5' x 3.5'	RC Box

Skew 15 Deg. Lt. ☒ Rt. ☐ Side forward

Depth of fill over top None

Drainage Area

Distance from C.L. 13' Lt. 9' Rt.

Headwalls Concrete

Field Book 129, 284 Date

Direction of Flow 330 :West

REMARKS: This structure is also located 403 feet South of Middletown Road No. 28

REPAIRS

YEAR	DESCRIPTION
2001	Replace 70LF - 53"x41" Aluminized Arch 12ga - RF Skew