MAHONING COUNTY

STRUCTURE

SEACRIST Road C.H. 45 GOSHEN Twp.

Located Intersection feet of Garfield No. 8 Structure No. 4

Length 40 Feet Size 12 inch Material CIP & RCP Distance from C.L. 24' Lt. 16' Rt.

Skew Straight Lt. ☐ Rt. ☐ Side forward Headwalls Box on East End

Depth of fill over top Field Book 479 Date 1965

Drainage Area Direction of Flow East

REMARKS: The west end of existing structure was extended by 8' to make it a total of 40' in 1965. Note that this structure consist of 8' RCP & 32' of CIP

REPAIRS

YEAR	DESCRIPTION