MAHONING COUNTY

# STRUCTURE

Poland Twp.

Spitler Road C.H. #258 Structure No. 4

Located 2300' feet East of North Lima #163

| Length | Size | Material |
|---|---|---|
| 50' | 18" | R.C.P. |

Distance from C.L. 26' Lt. 26' Rt.

Headwalls None

Skew Striaght Lt. ☐ Rt. ☐ Side forward

Field Book Date

Depth of fill over top 24"

Direction of Flow North

Drainage Area

REMARKS:

## REPAIRS

| YEAR | DESCRIPTION |
|---|---|
| 9-74 | This Structure is being replaced very shortly with 30" CMP |
| | 36" |